MONTEREY BAY AIR RESOURCES DISTRICT
24580 Silver Cloud Court, Monterey, CA 93940
(831) 647-9411, www.mbard.org

HIRT VCS 100-2 VAPORTEK PROCESSOR OPERABILITY TEST

Exhibit 8 of ARB E.O. VR 501

SERVICE COMPANY NAME	DATE OF TEST
SERVICE TECHNICIAN	HIRT TECHNICIAN CERTIFICATION #(as applicable) CC CERTIFICATION
STATION NAME	DISTRICT PERMIT #
STATION ADDRESS	

Was TP-206.3 Including Exhibit 4) conducted in the last 24 hours?	Yes ☐	No ☐
Was TP-201.4 (Including Exhibit 6) conducted in the last 24 hours?	Yes ☐	No ☐
Was Exhibit 5 conducted in the last 24 hours?	Yes ☐	No ☐
Was there a fuel delivery within the last 3 hours?	Yes ☐	No ☐

The % ullage of GDF storage tank(s) is _____.

STEP 5.1	**Is POWER switch lit? Yes ☐ No ☐**
STEP 5.2	**Is PROCESSING lamp ON? Yes ☐ No ☐** If "YES", test cannot be performed until lamp goes off.
STEP 5.9	**Time for PROCESSING Lamp to Light? _____ minutes** **Did PROCESSING Lamp light within three (3) minutes? Yes ☐ No ☐**
STEP 5.10	**Time for MALFUNCTION Lamp to Light? _____ minutes** **Did MALFUNCTION Lamp light within sixty-two (62) minutes? Yes ☐ No ☐**